A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Uttar Jamura, Fulgazi, Feni.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 21.0m	R. L.: 0.91m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.	DATE OF BORING: 01-10-2010.	G. W. T : o.38m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Reddish yellow 7.5YR (7/6), medium dense to dense, clayey Sand, SC.			D-1 D-2 D-3 D-4	13 16 18 26		
1.0m	Reddish yellow 7.5YR (7/6), dense to medium dense, fine Sand, SM.			D-5	10		
1.0m	Brown 10YR (5/3), medium dense to dense, clayey Sand, SC.			D-6	16		
1.0m	Brown 10YR (5/3), dense, fine Sand, SM.			D-7	21		
2.0m	Light Brown 7.5YR (6/3), dense to very dense, clayey Sand, SC.			D-8	28		
6.45m	Light Gray 7.5YR (7/1), very dense, fine Sand, SM.			D-9 D-10 D-11 D-12 D-13	45 50 50 50 50		Over Over Over Over
6.0m	Boring was not possible due to very dense fine Sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED