A2 PROSOIL	BOREHOLE NO: Pier-10	Easting: 772761	Northing: 2888983
	LOCATION : Sonahat Bridge Bhurungamari, Kurigram.		CHAINAGE: 05+333.4395km.
PROJECT : DESIGN OF 645.015M (4×36.58M+10×48.78M) LONG P.C GIRDER SONAHAT BRIDGE OVER DUDHKUMAR RIVER AT 6TH K.M.	DEPTH OF BORING : 40.5m		R. L. : 27.520m.
CLIENT : ROADS & HIGHWAYS DEPARTMENT.	DATE OF BORING : 13-03-2020 to 18-03-2020		B. W. T : 4.20m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm N1=150 (mm)	N2=300 (mm)	N3=450 (mm)	N=N2 +N3	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Max^{m} Penetration
40.95m	Gray to Brown, very loose to very dense, Silty Sand, SM.(trace mica at 4.5m & 9.0m)		1.5	1.95	1	1	2	3	D-1	3	
			3	3.45	2	2	3	5	D-2	5	
			4.5	4.95	2	2	3	5	D-3	5	
			6	6.45	2	3	5	8	D-4	8	
			7.5	7.95	3	4	5	9	D-5	9	
			9	9.45	3	3	4	7	D-6	7	
			10.5	10.95	4	5	5	10	D-7	10	
			12	12.45	5	7	9	16	D-8	16	
			13.5	13.95	6	9	10	19	D-9	19	
			15	15.45	10	15	19	34	D-10	34	
			16.5	16.95	13	15	15	30	D-11	30	
			18	18.45	10	11	10	21	D-12	21	
			19.5	19.95	10	11	10	21	D-13	21	
			21	21.45	13	18	25	43	D-14	43	
			22.5	22.95	8	11	19	30	D-15	30	
			24	24.45	28	12	8	20	D-16	20	
			25.5	25.95	6	8	9	17	D-17	17	
			27	27.45	11	8	6	14	D-18	14	
			28.5	28.95	22	27	23	50	D-19	50/275	
			30	30.45	18	50		50	D-20	50/150	
			31.5	31.95	24	50		50	D-21	50/150	
			33	33.45	30	50		50	D-22	50/125	
			34.5	34.95	16	22	10	32	D-23	32	
			36	36.45	16	18	17	35	D-24	35	
			37.5	37.95	15	18	27	45	D-25	45	
			39	39.45	22	29	21	50	D-26	50/250	
			40.5	40.95	18	25	25	50	D-27	50/285	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED