A2	PROSOIL	Borehole No: 01	Easting: 237996	Northing: 2736008
		Location: Digharkanda Bypass More		Borehole Depth: 70.5m
Name of Project: Kewatkhali Bridge Project.		Type of Drill Rig: Hydraulic Rotary Drilling.		R. L. : 11.549m
CLIENT: Roads & Highways Department, Mymensingh.		Date of Boring: 31-03-2022 to 04-04-2022		B. W. T : 8.5m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm 0-150 (mm)	150-300 (mm)	300-450 (mm)	N	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Remarks
3.0m	Gray, medium dense, Silty Sand, SM.		1.5	1.95	5	5	7	12	D-1	12	
			3	3.45	2	3	5	8	D-2	8	
3.0m	Brownish Gray, medium stiff to stiff, Fat Clay, CH.								UD-1		
			4.5	4.95	3	5	8	13	D-3	13	
0.5m	Gray, medium dense, Silty Sand, SM.		6	6.45	6	7	10	17	D-4	17	
1.0m	Gray, very stiff, Lean Clay, CL.								MZ-1		
			7.5	7.95	3	5	6	11	D-5	11	
3.0m	Gray, soft to stiff, Fat Clay, CH.		9	9.45	1	1	2	3	D-6	3	
			10.5	10.95	3	5	8	13	D-7	13	
1.5m	Gray, stiff, Lean Clay, CL.										
			12	12.45	1	1	2	3	D-8	3	
									UD-2		
4.5m	Grayish Brown to Brown, soft to stiff, Fat Clay, CH.		13.5	13.95	4	6	7	13	D-9	13	
			15	15.45	3	4	4	8	D-10	8	
									UD-3		
1.5m	Brown, medium dense, Clayey Sand, SC.		16.5	16.95	4	8	13	21	D-11	21	
			18	18.45	4	5	9	14	D-12	14	
3.0m	Gray to Brown, stiff to very stiff, Fat Clay, CH.		19.5	19.95	6	10	13	23	D-13	23	
			21	21.45	14	24	26	50	D-14	50/290	
			22.5	22.95	13	22	26	48	D-15	48	
			24	24.45	16	27	23	50	D-16	50/240	
9.0m	Brown to Gray, dense to very dense, Silty Sand, SM.		25.5	25.95	21	31	19	50	D-17	50/220	
			27	27.45	39	50		50	D-18	50/140	
			28.5	28.95	25	36	14	50	D-19	50/210	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED