A2	M/S SOIL & FOUNDATION ENGINEERS	Borehole No: A-1	Easting: 652324	Northing: 2915989
		Location: Amtaly 2nd Bridge Korotoa River Panchagarh.		CHAINAGE: 13+978.872 km
NAME OF PROJECT: Design of 277.696m (4×39.634m+112.75m) Long PC Girder 2nd korotoa Bridge at 15th km on Bhajonpur (Nijbary)-Atrokhary- Maynagury-Amtaly-Mirgorh-Panchagarh Road (N-5 & Z-5001) under Panchagarh Road Division, Panchagarh.		Borehole Depth: 30.0m		R.L.: 72.498m
CLIENT: ROADS & HIGHWAYS DEPARTMENT.		Date of Boring: 26-01-2021 to 29-01-2021		B. W. T : 3.0m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm N1=150 (mm)	N2=300 (mm)	N3=450 (mm)	N=N2 +N3	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Max^{m} Penetration
30.45m	Brown to Gray, loose to very dense, Silty Sand, SM.		1.5	1.95	2	5	7	12	D-1	12	
			3	3.45	3	6	7	13	D-2	13	
			4.5	4.95	2	3	7	10	D-3	10	
			6	6.45	2	3	9	12	D-4	12	
			7.5	7.95	9	13	13	26	D-5	26	
			9	9.45	13	14	10	24	D-6	24	
			10.5	10.95	13	17	16	33	D-7	33	
			12	12.45	16	20	25	45	D-8	45	
			13.5	13.95	16	21	27	48	D-9	48	
			15	15.45	13	19	23	42	D-10	42	
			16.5	16.95	17	21	24	45	D-11	45	
			18	18.45	13	24	25	49	D-12	49	
			19.5	19.95	18	23	27	50	D-13	50	
			21	21.45	16	19	23	42	D-14	42	
			22.5	22.95	12	18	21	39	D-15	39	
			24	24.45	9	11	13	24	D-16	24	
			25.5	25.95	13	18	23	41	D-17	41	
			27	27.45	21	27	23	50	D-18	50/250	
			28.5	28.95	28	50		50	D-19	50/150	
			30	30.45	40	50		50	D-20	50/150	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND WITH GRAVEL | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED