A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Thakurgaon Sadar, Thakurgaon.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 18.0m	R. L.: 0.45m below from Road Level.
CLIENT : Orascom Telecom Bangladesh Limited.	DATE OF BORING : 16-08-2008.	G. W. T : 0.25m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Light gray 7.5YR (7/1), medium dense to loose, fine sand, SM.			D-1 D-2 D-3	8 7 5		
4.5m	Gray 7.5YR (5/1), loose to dense, cohesionless silt, SM.			D-4 D-5 D-6	4 7 6		
1.5m	Gray 7.5YR (5/1), dense to very dense, fine sand, SM.			D-7	18		
9.45m	Gray 7.5YR (5/1), very dense, fine sand with mica, SM.			D-8 D-9 D-10 D-11 D-12 D-13	31 32 38 42 44 47		over
3.0m	**Boring was not possible due to very dense fine sand.**			D-14	50		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED