A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : CEPZ Option 3.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 18.0m	R. L.: 0.15m below from Road Level.
CLIENT : TM International, Bangladesh Ltd.	DATE OF BORING : 14-09-2008	G. W. T : Remarks.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	REMARKS
3.0m	Fill soil.			D-3 to D-15	2, 4, 2, 3, 2, 2, 7, 9, 12, 12, 30, 32, 35		
15.45m	Gray 10YR (6/1), very loose to very dense, fine sand, SM.						
3.0m	Boring was not possible due to very dense fine sand.						

WATER TABLE WAS NOT POSSIBLE TO MEASURE DUE TO FILL SOIL UP TO THE DEPTH OF 3.0m

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

- PLASTIC SILTY CLAY
- LOW PLASTIC CLAYEY SILT
- NON PLASTIC SILT
- SAND
- ORGANIC
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE
- SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED