A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Kachuaghat, Gaibandha.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 12.0m	R. L.: 1.52m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 09-06-2010.	G. W. T : 2.74m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Light bluish Gray Gley2 (7/1), medium plasticity, medium stiff, silty Clay, CL.		UD-1, UD-2	D-1, D-2, D-3	5, 6, 5		
1.0m	Light bluish Gray Gley2 (7/1), loose to dense, Silt, ML.			D-4	24		
8.45m	Light bluish Gray Gley2 (7/1), medium dense to very dense, fine Sand, SM.			D-5, D-6, D-7, D-8, D-9, D-10, D-11	12, 18, 50, 50, 50, 50, 50		Over, Over, Over, Over, Over
9.0m	Boring was not possible due to very dense fine Sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED