A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Fakirhat, Palashbari, Gaibandha.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 0.91m below from Road Level.
CLIENT : Sheba Telecom (PVT.) Ltd.	DATE OF BORING : 28-01-2008.	G. W. T : 1.82m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	very pale brown 10YR (8/4), medium dense, fine sand, SM.			D-1 to D-4	13, 11, 9, 13		
2.0m	Gray 10YR (6/1), medium dense, fine sand, SM.			D-5 to D-6	12, 14		
4.5m	Light gray 10YR (7/2), medium dense to dense, fine sand, SM.			D-7 to D-10	15, 16, 16, 16		
10.95m	Light gray 10YR (7/1), dense to very dense, fine sand, SM.			D-11 to D-16	38, 42, 45, 47, 50, 50		Over, Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED