A2	PROSOIL	Borehole No: 01	
		Location: Goal Bari, Ratanganj, Narail.	
Name of Project: Construction of 3.5 storied Res. Building (SANTI NIKETAN)		Borehole Depth: 18.0 m	R. L. : On Road Level
CLIENT: MIR AKHTER LTD.		DATE OF BORING : 31-10-2018	B. W. T : 2.25m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm N1=150 (mm)	N2=300 (mm)	N3=450 (mm)	N=N2 +N3	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Max^{m} Penetration
4.5m	Gray, medium stiff, Low Plastic Clay, CL.		1.5	1.95	1	2	3	5	D-1	5	
			3	3.45	2	2	3	5	D-2	5	
1.5m	Gray, loose, Silty Sand, SM.		4.5	4.95	3	4	5	9	D-3	9	
3.0m	Gray, medium dense, Low Plastic Silt, ML.		6	6.45	4	5	6	11	D-4	11	
			7.5	7.95	4	6	7	13	D-5	13	
9.45m	Gray, medium dense to dense, Silty Sand, SM.		9	9.45	5	8	9	17	D-6	17	
			10.5	10.95	14	22	28	50	D-7	50	
			12	12.45	16	27	23	50	D-8	50	
			13.5	13.95	18	20	30	50	D-9	50	
			15	15.45	17	30	20	50	D-10	50	
			16.5	16.95	20	28	22	50	D-11	50	
			18	18.45	15	32	18	50	D-12	50	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED