A2	PROSOIL	Borehole No: A-1	
		Location: Sonpara Bridge	Ch. : 01+134 Km
Name of Project: Subsoil Investigation of Sonpara Bridge (1st km, ch: 01+114 km) at Anandabazar-Baradi-Taltola Road (Z-1067), Narayanganj.		Borehole Depth: 46.5m	R. L. : 4.96m
CLIENT: Roads & Highways Department, Narayanganj.		Date of Boring: 25-08-2021 to 27-08-2021	B. W. T : 3.4m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm 0-150 (mm)	150-300 (mm)	300-450 (mm)	N	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Remarks
46.95m	Grayish Brown to Gray, very loose to very dense, Silty Sand, SM.		1.5	1.95	1	1	1	2	D-1	2	
			3	3.45	1	2	2	4	D-2	4	
			4.5	4.95	1	1	2	3	D-3	3	
			6	6.45	1	3	4	7	D-4	7	
			7.5	7.95	3	4	6	10	D-5	10	
			9	9.45	2	4	4	8	D-6	8	
			10.5	10.95	4	7	10	17	D-7	17	
			12	12.45	5	10	11	21	D-8	21	
			13.5	13.95	4	10	10	20	D-9	20	
			15	15.45	6	8	10	18	D-10	18	
			16.5	16.95	4	9	11	20	D-11	20	
			18	18.45	4	8	10	18	D-12	18	
			19.5	19.95	5	7	10	17	D-13	17	
			21	21.45	4	7	9	16	D-14	16	
			22.5	22.95	4	7	11	18	D-15	18	
			24	24.45	5	8	10	18	D-16	18	
			25.5	25.95	5	10	11	21	D-17	21	
			27	27.45	7	10	14	24	D-18	24	
			28.5	28.95	6	9	12	21	D-19	21	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED