A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Korotia, Tangail.	
PROJECT : Proposed Building.	DEPTH OF BORING : 25.5m	R. L.: 0.60m below from Road Level.
CLIENT : Pacific Bangladesh Telecom Ltd.	DATE OF BORING : 22-08-2007.	G. W. T : 0.30m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
2.0m	Brown 7.5YR (5/2), medium plastic, very soft to soft, silty Clay, CL.		UD-1	D-1 D-2	2 3		
1.0m	Brown 7.5YR (5/2), loose, fine sand, SM.			D-3	5		
1.0m	Brown 7.5YR (5/2), loose to very loose, fine sand, SM.		UD-4	D-4	1		
5.0m	Gray 7.5YR (5/1), medium plastic, very soft to medium stiff, silty Clay, CL.			D-5 D-6 D-7	1 2 5		
3.0m	Gray 7.5YR (5/1), medium dense, fine sand, SM.			D-8 D-9 D-10	9 12 11		
7.5m	Light gray 7.5YR (6/1), medium dense to very dense, fine sand, SM.			D-11 D-12 D-13 D-14 D-15	30 34 34 39 43		
6.45m	Light gray 7.5YR (6/1), very dense, fine sand, SM.			D-16 D-17 D-18 D-19	45 48 50 50		Over Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED