A2	PROSOIL	BOREHOLE NO: P-3	Easting: 652656	Northing: 2915513
		LOCATION : Mirgorh Panchagarh.		CHAINAGE: 14+170.89 km
NAME OF PROJECT: Design of 277.696m (4×39.634m+112.75m) Long PC Girder 2nd korotoa Bridge at 15th km on Bhajonpur (Nijbary)-Atrokhary- Maynagury-Amtaly-Mirgorh-Panchagarh Road (N-5 & Z-5001) under Panchagarh Road Division, Panchagarh.		DEPTH OF BORING : 40.0m		R. L. : 73.043m
CLIENT : ROADS & HIGHWAYS DEPARTMENT.		Date of Boring: 17-11-2020 to 19-11-2020		B. W. T : 8.0m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm 0-150 (mm)	150-300 (mm)	300-450 (mm)	N	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Remarks
18.0m	Light Gray to Gray, medium dense to dense, Silty Sand, SM.(gravel at 7.5m to 10.5m)		1.5	1.95	5	8	12	20	D-1	20	
			3	3.45	3	7	10	17	D-2	17	
			4.5	4.95	5	7	9	16	D-3	16	
			6	6.45	5	7	10	17	D-4	17	
			7.5	7.95	8	10	10	20	D-5	20	
			9	9.45	14	8	7	15	D-6	15	
			10.5	10.95	15	18	15	33	D-7	33	
			12	12.45	16	14	16	30	D-8	30	
			13.5	13.95	15	13	16	29	D-9	29	
			15	15.45	13	15	15	30	D-10	30	
			16.5	16.95	10	14	16	30	D-11	30	
1.5m	Gray, dense, Silt, ML.		18	18.45	8	12	21	31	D-12	31	
20.95m	Light Gray, dense to very dense, Silty Sand, SM. (gravel at 21.0m to 22.5m & 25.5 to 27.0m)		19.5	19.95	26	23	24	47	D-13	47	
			21	21.45	30	24	26	50	D-14	50	
			22.5	22.95	27	30	20	50	D-15	50/250	
			24	24.45	19	25	25	50	D-16	50/270	
			25.5	25.95	25	31	19	50	D-17	50/230	
			27	27.45	24	35	15	50	D-18	50/210	
			28.5	28.95	21	33	17	50	D-19	50/230	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND WITH GRAVEL | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED

A2	M/S SOIL & FOUNDATION ENGINEERS	BOREHOLE NO: P-3	Easting: 652656	Northing: 2915513
		LOCATION : Mirgorh Panchagarh.		CHAINAGE: 14+170.89 km
NAME OF PROJECT: Design of 277.696m (4×39.634m+112.75m) Long PC Girder 2nd korotoa Bridge at 15th km on Bhajonpur (Nijbary)-Atrokhary- Maynagury-Amtaly-Mirgorh-Panchagarh Road (N-5 & Z-5001) under Panchagarh Road Division, Panchagarh.		DEPTH OF BORING : 40.0m		R. L. : 73.043m
CLIENT : ROADS & HIGHWAYS DEPARTMENT.		Date of Boring: 05-02-2021 to 06-02-2021		B. W. T : 8.0m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm 0-150 (mm)	150-300 (mm)	300-450 (mm)	N	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Remarks
20.95m	Light Gray, dense to very dense, Silty Sand, SM. (gravel at 21.0m to 22.5m & 25.5 to 27.0m)		28.5	28.95	21	33	17	50	D-19	50/230	
			30	30.45	16	28	22	50	D-20	50/230	
			31.5	31.95	19	33	17	50	D-21	50/200	
			33	33.45	22	40	10	50	D-22	50/190	
			34.5	34.95	22	33	17	50	D-23	50/230	
			36	36.45	25	30	20	50	D-24	50/220	
			37.5	37.95	23	35	15	50	D-25	50/220	
			39	39.45	26	31	19	50	D-26	50/230	
			40	40.45	22	27	23	50	D-27	50/240	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BOREHOLE AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND WITH GRAVEL | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED