A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Balarhat, Rangpur.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: 0.61m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 06-04-2010.	G. W. T : 4.27m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Light bluish Gray Gley2 (7/1), loose to medium dense Silt, ML.			D-1 to D-3	6, 7, 11		
2.0m	Light bluish Gray Gley2 (7/1), medium dense to loose, fine Sand, SW.			D-4 to D-5	5, 6		
2.0m	Bluish Gray Gley2 (5/1), loose to medium dense, micaceous fine Sand, MH.			D-6 to D-7	9, 13		
14.45m	Light bluish Gray Gley2 (7/1), medium dense to dense, fine Sand, SW.			D-8 to D-17	12, 10, 17, 21, 20, 24, 25, 26, 28, 28		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED