A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Magura, Tala, Satkhira.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 0.76m below from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING : 20-07-2007.	G. W. T : 0.30m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Reddish brown 2.5YR (5/4), medium dense to loose, cohesionless Silt, SM.			D-1, D-2, D-3	7, 6, 4		
3.0m	Light gray 10YR (7/1), medium plastic, soft to medium stiff, silty Clay, CL.		UD-3, UD-4	D-3, D-4, D-5, D-6	4, 7, 7, 8		
3.0m	Light gray 10YR (7/1), medium dense, cohesionless silt, SM.			D-6, D-7, D-8	8, 10, 7		
3.0m	Dark brown 7.5YR (3/4), Organic soil.			D-8, D-9, D-10	7, 9, 10		
3.0m	Light gray 10YR (7/1), medium dense, cohesionless silt, SM.			D-10, D-11, D-12	10, 9, 14		
6.45m	Gray 10YR (7/1), medium plastic, stiff to very stiff, silty Clay, CL.			D-12, D-13, D-14, D-15, D-16	14, 17, 19, 18, 21		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED