A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Chittagong University, Hathajary, Chittagong.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 4.75m above from Road Level.
CLIENT : Sheba Telecom (PVT.) Ltd.	DATE OF BORING : 26-03-2008.	G. W. T : 4.57m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Dark brown 10YR (3/3), loose to medium dense, cohesionless silt, SM.			D-1 to D-3	3, 5, 9		
1.0m	Drak yellowish 10YR (4/6), medium dense to dense, cohesionless silt, SM.			D-3 to D-4	9, 18		
3.5m	Yellow 10YR (7/6), dense, fine sand, SM.			D-4 to D-6	18, 22, 30		
9.45m	Brownish yellow 10YR (6/8), very dense, fine sand, SM.			D-6 to D-11	30, 40, 44, 46, 48, 50		Over
4.5m	**Boring was not possible due to very dense sand.**			D-11 to D-13	50, 50, 50		Over, Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED