A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Thanchi BDR Camp, Bandarban.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 8.0m	R. L.: Too high to measure from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 19-07-2010.	G. W. T : Too deep to measure from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
2.0m	Reddish Yellow 5YR (7/6), medium plasticity, soft to very stiff, silty Clay, CL.		UD-1	D-1	3		
4.0m	Pale Brown 10YR (6/3), dense to very dense, fine Sand, SM.			D-2, D-3, D-4, D-5, D-6	18, 24, 44, 44, 50		
2.45m	Light Brown 7.5YR (6/4), very stiff, silty Shale, CL.			D-7, D-8	50, 50		Over, Over, Over
12.95m	Boring was not possible due to very stiff Shale.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED