A2	PROSOIL	Generalized Borelog	
		Location: Building Area (Rajuk Site Office)	Borehole Depth: 30.45m
Name of Project: Purbachal New Town Water Distribution & Supply Facilities PPP Project, Dhaka, Bangladesh.)		Type of Drill Rig: Percussion Boring.	R. L. : 7.79m
CLIENT: United Delcot Water Limited.		Date of Boring: 01-09-2021 to 09-09-2021	W. T : 0.0m from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	Depth (m)	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Remarks
10.79m	Medium stiff, AC3.		0–10	6, 6, 11	
2.0m	Stiff, AC4.		10–12	11	
6.0m	Medium dense, AS3.		12–18	11, 24, 24	
11.66m	Dense, AS4.		18–30	24, 43, 43	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BOREHOLE AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SILT	PEAT/HIGHLY ORGANIC SOIL	UNDISTURBED SAMPLE
MICACEOUS FINE SAND/SILT	SAND	SHALE	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES