A2 PROSOIL	BOREHOLE NO: 01	
	LOCATION : BGB, Camp Mymensingh.	
PROJECT : Proposed 15 Storied Regimental Ors Family Accommodation at Mymensingh Sector Head Quarter, Border Guard Bangladesh.	DEPTH OF BORING : 24.0m	R. L. : on Road Level.
CLIENT : BGB.	DATE OF BORING : 21-03-2019 to 22-03-2019	B. W. T : 12.7m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm N1=150 (mm)	N2=300 (mm)	N3=450 (mm)	N=N2 +N3	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Max^{m} Penetration
3.0m	Gray, loose, Silty Sand, SM.		1.5	1.95	1	2	3	5	D-1	5	
1.5m	Gray, soft, Low Plastic Clay, CL.		3	3.45	1	2	2	4	D-2	4	
3.0m	Gray, loose, Low Plastic Silt, ML.		4.5	4.95	3	3	5	8	D-3	8	
			6	6.45	3	3	5	8	D-4	8	
3.0m	Gray, soft to stiff, Low Plastic Clay, CL.		7.5	7.95	1	2	2	4	D-5	4	
			9	9.45	4	5	8	13	D-6	13	
1.5m	Gray, medium stiff, Low Plastic Organic Clay, OL.		10.5	10.95	2	2	4	6	D-7	6	
7.5m	Gray to Brown, medium stiff to stiff, Low Plastic Clay, CL.		12	12.45	4	4	6	10	D-8	10	
			13.5	13.95	4	5	6	11	D-9	11	
			15	15.45	3	6	7	13	D-10	13	
			16.5	16.95	3	3	5	8	D-11	8	
			18	18.45	2	3	4	7	D-12	7	
3.0m	Brown to Gray, medium dense to dense, Silty Sand, SM.		19.5	19.95	6	11	16	27	D-13	27	
			21	21.45	11	16	21	37	D-14	37	
1.95m	Brown to Gray, very stiff, Low Plastic Clay, CL.		22.5	22.95	4	7	9	16	D-15	16	
			24	24.45	5	8	10	18	D-16	18	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED