A2	PROSOIL	Borehole No: A-1	
		Location: Kaikartek Bridge.	
NAME OF PROJECT: Lalgalbandh-Minarbari Road (Z-1061)		Borehole Depth: 30.0m	R.L.:
CLIENT: RHD, Narayanganj.		Date of Boring: 28-08-2021 to 29-08-2021	B. W. T : 2.1m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm N1=150 (mm)	N2=300 (mm)	N3=450 (mm)	N=N2 +N3	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Max^{m} Penetration
3.0m	Grayish Brown, very loose, Silt, ML.		1.5	1.95	1	1	2	3	D-1	3	
			3	3.45	1	2	2	4	D-2	4	
			4.5	4.95	2	1	2	3	D-3	3	
			6	6.45	2	2	4	6	D-4	6	
			7.5	7.95	3	3	4	7	D-5	7	
			9	9.45	3	4	5	9	D-6	9	
			10.5	10.95	2	4	4	8	D-7	8	
			12	12.45	4	4	6	10	D-8	10	
			13.5	13.95	2	4	4	8	D-9	8	
27.45m	Grayish Brown to Gray, very loose to medium dense, Silty Sand, SM. (with brick chips at 4.5m)		15	15.45	4	7	8	15	D-10	15	
			16.5	16.95	3	2	3	5	D-11	5	
			18	18.45	3	6	10	16	D-12	16	
			19.5	19.95	5	7	9	16	D-13	16	
			21	21.45	6	8	8	16	D-14	16	
			22.5	22.95	5	8	10	18	D-15	18	
			24	24.45	7	12	11	23	D-16	23	
			25.5	25.95	5	8	8	16	D-17	16	
			27	27.45	4	6	7	13	D-18	13	
			28.5	28.95	6	10	14	24	D-19	24	
			30	30.45	7	11	16	27	D-20	27	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED