A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Bamandanga Railway Station, Sundarganj, Gaibandha.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 0.79m below from Road Level.
CLIENT : Grameen phone Ltd.	DATE OF BORING : 03-02-2005	G. W. T : 4.12m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Very pale brown colour 10YR (7/3), loose, fine sand, SM.			D-1 to D-4	4, 5, 6, 8		
2.0m	Brown colour 10YR (5/3), loose to medium dense, fine sand. with mica, SM.			D-5 to D-6	4, 9		
6.0m	Gray colour 10YR (5/1), medium dense, fine sand, SM.			D-7 to D-10	8, 15, 13, 14		
6.0m	Gray colour 10YR (6/1), medium dense, fine sand, SM.			D-11 to D-14	15, 10, 13, 14		
3.45m	Gray colour 10YR (5/1), medium dense to dense, fine sand, SM.			D-15 to D-16	15, 20		

0 10 20 30 40 50 60 70 80 0 20 40 60 80 100

ID FOR BORELOG A RAIN SIZE DISTRIBU

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

UNDISTURBED SAMPLE

ORGANIC

DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED