A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Jagatpur 2nd Dasani Para, Titas, Comilla.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 18.0m	R. L.: 0.30m above from Road Level.
CLIENT : Orascom Telecom Bangladesh Limited.		DATE OF BORING : 17-09-2010.	G. W. T : 1.22m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Brown 7.5YR (5/3), very loose to loose, Silt, ML.			D-1 to D-3	1, 2, 4		
2.0m	Gray 10YR (5/1), loose to medium dense, sandy Silt, ML.			D-4 to D-5	5, 10		
13.45m	Light Gray 10YR (7/1), medium dense to very dense, fine Sand, SM.			D-6 to D-14	9, 16, 16, 18, 28, 39, 50, 50, 50		Over, Over, Over
3.0m	Boring was not possible due to very dense fine Sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED