A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Chainage 14+018km On Gouripur-Kachua-Hajigonj Road, Sachar, Chandpur.	
PROJECT : Proposed Bridge At 15th Km Gap No 15/1 (Sachar Bridge).		DEPTH OF BORING : 45.0m	Chainage: 14+070 R. L. : 4.62
CLIENT : Road Division, Chandpur.		DATE OF BORING : 29-05-2013.	G. W. T : 0.91m below from E.G.L.

THICKNESS	SOIL STRATA	BORELOG	RL	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
10.5m	Gray 10YR (6/1), very loose to dense, silty Sand, SM.		4.62 to -5.0	D-1 to D-7	1, 5, 13, 14, 18, 18, 10		
9.0m	Gray 10YR (6/1), medium dense to dense, fine Sand with Mica, SM.		-5.0 to -14.0	D-8 to D-15	9, 11, 22, 21, 18, 23, 30, 17		
3.0m	Gray 10YR (6/1), dense, fine Sand, SM.		-14.0 to -17.0	D-14 to D-15	30, 17		
4.5m	Gray 10YR (6/1), dense to very dense, fine Sand with Mica, SM.		-17.0 to -21.5	D-15 to D-17	16, 18		
18.45m	Gray 10YR (6/1), dense to very dense, fine Sand, SM.		-21.5 to -40.83	D-17 to D-30	33, 30, 28, 30, 33, 31, 36, 38, 40, 37, 35, 33, 38		

RL WITH REPECT TO TOPOGRAPHY SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SILT	PEAT/HIGHLY ORGANIC SOIL	UNDISTURBED SAMPLE
MICACEOUS FINE SAND/SILT	SAND	SHALE	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED