A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Babur Kamat, Patgram, Lalmonirhat.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 9.0m	R. L.: 0.75m below from Road Level.
CLIENT : Orascom Telecom Bangladesh Limited.		DATE OF BORING : 18-09-2011.	G. W. T : On E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Grayish Brown 10YR (5/2), medium dense, fine Sand, SM.			D-1 D-2 D-3 D-4	7, 8, 11, 8		
3.5m	Gray 10YR (5/1), medium dense to very dense, fine Sand, SM.			D-5 D-6 D-7	10, 24, 50		Over
1.95m	Gray 10YR (5/1), very dense, fine Sand with very hard and compact pebble and cobble grain, SM.			D-8	50		Over
	Boring was terminated due to very dense fine Sand with very hard and compact pebble and cobble grain.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SAND	SILT	SHALE
PEAT/HIGHLY ORGANIC SOIL	MICACEOUS FINE SAND/SILT	UNDISTURBED SAMPLE	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS
AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED