A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Sameshpur, Belkuchi, Sirajganj.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 15.0m	R. L.: 2.13m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 11-06-2010.	G. W. T : 1.52m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Pale Brown 10YR (6/3), medium plasticity, very soft to medium stiff, silty Clay, CL.		UD-1, UD-2, UD-3	D-1, D-2, D-3	3, 2, 4		
4.0m	Light bluish Gray Gley2 (7/1), loose to dense, fine Sand, SM.			D-4, D-5, D-6, D-7, D-8, D-9	5, 4, 8, 8, 16, 20		
7.45m	Bluish Gray Gley2 (5/1), dense to very dense, fine Sand, SM.			D-10, D-11, D-12, D-13	50, 50, 50, 50		Over, Over, Over, Over
6.0m	Boring was not possible due to very dense fine Sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED