A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Ward Number-4, Sandwip Pourashava, Shenerhat, Sandwip, Chittagong.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: On Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 14-07-2012.	G. W. T : 0.60m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Brown 7.5YR (5/3), loose, Silt, ML.			D-1 to D-3	4, 4, 5		
2.0m	Dark Gray 7.5YR (4/1), loose to medium dense, Silt, ML.			D-4 to D-5	3, 4		
10.5m	Dark Gray 7.5YR (4/1), dense to medium dense, fine Sand, SM.			D-6 to D-12	8, 8, 9, 10, 12, 13, 16		
4.95m	Dark Gray 7.5YR (4/1), loose to medium dense, Silt, ML.			D-13 to D-17	11, 9, 5, 6, 8		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED