A2	PROSOIL	Borehole No: A-1	
		Location: Shapur Bridge	Ch. : 00+577Km
Name of Project: Subsoil Investigation of Shapur Bridge at (1th km, ch: 00+560 km) at Mugrapara-Anandabazar link Road (Z-1089), Narayanganj.		Borehole Depth: 45.0m	R. L. : 7.35m
CLIENT: Roads & Highways Department, Narayanganj.		Date of Boring: 11-08-2021 to 14-08-2021	B. W. T : 2.1m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm 0-150 (mm)	150-300 (mm)	300-450 (mm)	N	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Remarks
3.0m	Made Ground (sand gravel and brick)		1.5	1.95							
			3	3.45	1	4	4	8	D-1	8	
3.0m	Grayish Brown, medium stiff, Lean Clay, CL.		4.5	4.95	1	3	5	8	D-2	8	
			6	6.45	3	4	6	10	D-3	10	
			7.5	7.95	4	6	6	12	D-4	12	
			9	9.45	2	3	3	6	D-5	6	
			10.5	10.95	3	4	5	9	D-6	9	
			12	12.45	5	7	9	16	D-7	16	
			13.5	13.95	4	9	10	19	D-8	19	
39.45m	Gray, loose to very dense, Silty Sand, SM.		15	15.45	3	5	7	12	D-9	12	
			16.5	16.95	4	6	8	14	D-10	14	
			18	18.45	8	14	18	32	D-11	32	
			19.5	19.95	10	16	21	37	D-12	37	
			21	21.45	11	23	27	50	D-13	50/10	
			22.5	22.95	12	25	25	50	D-14	50/10	
			24	24.45	9	19	24	43	D-15	43	
			25.5	25.95	8	20	26	46	D-16	46	
			27	27.45	8	14	20	34	D-17	34	
			28.5	28.95	9	14	22	36	D-18	36	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED