A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Vill: Putimari, P. o: Kalkapur, Union: Putimari, Upazilla: Kishoreganj, Dist: Nilphamari.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 21.0m	R. L.: On Road Level.
CLIENT : Grameenphone Ltd.		DATE OF BORING: 25-02-2015.	B. W. T : 1.82m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Gray 7.5YR (5/1), medium plasticity, very soft to medium stiff, silty Clay, CL.		UD-1, UD-2	D-1, D-2, D-3	2, 5, 6		
6.0m	Gray 7.5YR (5/1), loose to dense, silty Sand, SM.			D-4, D-5, D-6, D-7, D-8	8, 13, 8, 19, 22		
12.45m	Gray 7.5YR (5/1), dense to very dense, fine Sand, SM.			D-9, D-10, D-11, D-12, D-13, D-14, D-15, D-16	25, 28, 30, 32, 34, 36, 38, 40		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SHALE | SILT | SAND

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED