A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : LRP Ch. 1.610 Km (Amberkhana Point) on Sylhet-Salutikor-Companygonj-Bholagonj (Sylhet Town Portion) Road.	
PROJECT : Construction of Proposed Bridge.		DEPTH OF BORING : 22.5m	R. L.: Road Level.
CLIENT : Road Division, Sylhet.		DATE OF BORING : 15-10-2009.	G. W. T : 3.70m below from E.G.L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.5m	Rubbish.			D-3	3		
				D-4	3		
1.5m	Gray 10YR (5/1), loose, fine sand, SM.			D-5	3		
3.0m	Gray 10YR (5/1), loose, cohesionless silt SM.			D-6	4		
3.0m	Gray 10YR (5/1), loose to dense, silty Sand, SM.			D-7	13		
1.5m	Gray 10YR (5/1), medium plastic, very stiff, silty Clay, CL.			D-8	20		
3.0m	Gray 10YR (5/1), dense to very dense, fine sand, SM.			D-9	26		
				D-10	35		
				D-11	36		
6.45m	Reddish brown 2.5YR (4/4), very dense, fine sand, SM.			D-12	38		
				D-13	45		
				D-14	50		over
				D-15	50		over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY
LOW PLASTIC CLAYEY SILT
NON PLASTIC SILT
SAND
ORGANIC
SHALE
DISTURBED SAMPLE
UNDISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED