A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Board Para, Debinagar, Chapai Nawabgang.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 21.0m	R. L.: 1.52m below from Road Level.
CLIENT : Warid Telecom International Ltd.		DATE OF BORING: 26-12-2011.	G. W. T : 3.05m below from E.G.L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Light Gray 10YR (7/1), loose to medium dense, silty Sand, SM.			D-1 to D-3	3, 8, 17		
1.5m	Light Gray 10YR (7/1), medium dense to dense, fine Sand, SM.			D-3 to D-4	17, 14		
1.5m	Gray 10YR (6/1), dense to medium dense, silty Sand, SM.			D-4 to D-5	14, 9		
15.45m	Gray 10YR (6/1), medium dense to very dense, fine Sand, SM.			D-5 to D-14	9, 27, 17, 27, 45, 25, 26, 25, 27, 28		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SAND	SHALE	UNDISTURBED SAMPLE
MICACEOUS FINE SAND/SILT	SILT	PEAT/HIGHLY ORGANIC SOIL	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED