A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Doulatpur, Kushtia.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 21.0m	R. L.: 1.52m below from Road Level.
CLIENT : Orascom Telecom Bangladesh Limited.		DATE OF BORING : 22-10-2009.	G. W. T : 0.61m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Light gray 10YR (7/2), loose to medium dense, cohesionless Silt, SM.			D-1 to D-4	5, 4, 7, 11		
3.5m	Light gray 10YR (7/2), medium dense to dense, fine sand, SM.			D-5 to D-7	21, 19, 17		
3.0m	Gray 10YR (7/2), medium dense to dense, cohesionless Silt, SM.			D-8 to D-9	13, 17		
10.95m	Light gray 10YR (7/2), dense to very dense, fine sand, SM.			D-10 to D-16	22, 26, 28, 29, 32, 33, 34		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED