A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Hogla Bazar, Mymensingh.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 21.0m	R. L.: 1.52m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING : 06-03-2010.	G. W. T : 1.82m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
2.0m	Light gray 10YR (7/1), very loose to loose, cohesionless Silt, SM.			D-1 to D-2	2, 3		
1.0m	Light gray 10YR (7/1), loose, silty Sand, SM.			D-2 to D-3	3, 5		
3.0m	Gray 10YR (6/1), loose to medium dense, fine Sand, SM.			D-3 to D-5	5, 7, 8		
2.0m	Light gray 10YR (7/1), medium dense to dense, fine Sand, SM.			D-6 to D-7	14, 16		
13.45m	Gray 10YR (6/1), dense to very dense, fine Sand, SM.			D-8 to D-17	30, 31, 26, 14, 40, 41, 40, 18, 33, 35		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY

SAND

SILT

SHALE

ORGANIC SOIL

MICACEOUS FINE SAND/SILT

UNDISTURBED SAMPLE

DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED