A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION: Patuapara, Gogor Hat, Pirganj, Thakurgaon.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING: 15.0m	R. L.: 0.46m below from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING: 19-08-2011.	G. W. T : 2.13m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Brown 7.5YR (5/3), medium dense to dense, fine Sand, SM.			D-1 to D-3	8, 13, 23		
12.5m	Light Gray 10YR (7/1), dense to very dense, fine sand, SM.			D-4 to D-12	31, 37, 37, 43, 45, 48, 50, 50, 50		Over, Over, Over
	Too dense to bore.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SHALE
- SILT
- SAND
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED