A2	PROSOIL	Borehole No: BH-A-2/6	
		Location: Phulpur Bridge, Phulpur Mymensingh.	
NAME OF PROJECT: Construction of 3 Nos(1)19.64m long R.C.C Kodaldhor Bridge at 9th km (2)41.725m long R.C.C & P.C Girder Tarakanda Bridge at 11th km(3)82.10 m long P.C Girder Phulpur Bridge at 25th km of Mymensingh (Raghurampur) Phulpur Nakla Sherpur Road (R-371) under Mymensingh Road Division Mymensingh during the year 2019-2020.		Borehole Depth: 30.0m	R.L.: 21.5m
CLIENT: RHD, Mymensingh.		Date of Boring: 01-07-2021 to 03-07-2021	B. W. T : 0.45m below from E. G. L.

RL/ THICKNESS	SOIL STRATA	BORELOG	SAMPLING FROM (m)	SAMPLING TO (m)	SPT-N Value Blow/300mm N1=150 (mm)	N2=300 (mm)	N3=450 (mm)	N=N2 +N3	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Max^{m} Penetration
6.0m	For stability of borehole casing pipe was used.										
1.5m	Brick chips		6	6.45	6	14	9	23	D-1	23	
4.5m	Gray, loose to dense, Silty Sand with brick chips, SM.		7.5	7.95	1	2	2	4	D-2	4	
			9	9.45	7	13	20	33	D-3	33	
			10.5	10.95	13	21	23	44	D-4	44	
1.5m	Gray, dense, Silt, ML.		12	12.45	6	13	26	39	D-5	39	
15.0m	Gray, medium dense to very dense, Silty Sand, SM.		13.5	13.95	6	10	22	32	D-6	32	
			15	15.45	4	13	17	30	D-7	30	
			16.5	16.95	11	14	21	35	D-8	35	
			18	18.45	10	17	24	41	D-9	41	
			19.5	19.95	8	16	20	36	D-10	36	
			21	21.45	9	14	20	34	D-11	34	
			22.5	22.95	11	17	19	36	D-12	36	
			24	24.45	14	20	24	44	D-13	44	
			25.5	25.95	12	19	27	46	D-14	46	
			27	27.45	14	24	26	50	D-15	50	
1.95m	Gray, very dense, Silt, ML.		28.5	28.95	11	24	26	50	D-16	50	
			30	30.45	14	28	22	50	D-17	50	

RL WITH RESPECT TO TOPOGRAPHIC SURVEY.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SILT | PEAT/HIGHLY ORGANIC SOIL | UNDISTURBED SAMPLE

MICACEOUS FINE SAND/SILT | SAND | SHALE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS. AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED