A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Jatigram, Gopalgonj.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 1.06m below from Road Level.
CLIENT : TM International, Bangladesh Ltd.	DATE OF BORING : 03-10-2007	G. W. T : 0.76m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Gray 5YR (6/1), medium plastic, very soft to stiff, silty Clay, CL.		UD-1, UD-2	D-1, D-2, D-3	1, 2, 12		
1.0m	Reddish brown 5YR (5/4), medium dense, silty Sand, SM.			D-4	13		
3.0m	Light gray 10YR (6/2), medium dense, fine sand, SM.			D-5, D-6, D-7	12, 11, 14		
6.5m	Gray 5YR (6/1), medium dense to dense, fine sand, SM.			D-8, D-9, D-10, D-11	17, 19, 20, 18		
7.95m	Light gray 10YR (6/2), dense to very dense, fine sand, SM.			D-12, D-13, D-14, D-15, D-16, D-17	27, 37, 40, 46, 50, 50		over, over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED