A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Dhaperhat, Rangpur.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 20.0m	R. L.: 1.26m below from Road Level.
CLIENT : Grameen Phone Ltd.	DATE OF BORING : 05-05-2005	G. W. T : 3.97m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Pale yellow colour 5Y (7/2), low plastic, medium stiff, clayey Silt, ML.			D-1	5		
				D-2	7		
				D-3	7		
2.0m	Pale olive 5Y (6/3), low plastic, medium stiff, clayey Silt, ML.			D-4	5		
1.0m	Olive gray 5Y (4/2), low plastic, medium stiff, clayey Silt, ML.			D-5	8		
2.5m	Gray colour 5Y (5/1), medium dense to dense, fine sand, SM.			D-6	10		
				D-7	16		
1.5m	Light brownish gray 2.5Y (6/2), medium dense to dense, fine sand, SM.			D-8	27		
				D-9	33		
				D-10	39		
10.95m	Light olive brown 2.5Y (5/4), dense, fine sand, SM.			D-11	42		
				D-12	45		
				D-13	47		
				D-14	50		Over
				D-15	50		Over

0 10 20 30 40 50 60 70 80 0 20 40 60 80 100

ID FOR BOREHOLE A RAIN SIZE DISTRIBU

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

UNDISTURBED SAMPLE

ORGANIC

DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED