A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Tulabagan, Cox's Bazar.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 12.45m	R. L.: 3.04m below from Road Level.
CLIENT : Sheba Telecom (PVT.) Ltd.	DATE OF BORING : 15-12-2007.	G. W. T : 0.15m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Very pale brown 10YR (7/3), medium plastic, medium stiff to stiff, silty Clay, CL.		UD-1, UD-2	D-1, D-2, D-3	6, 7, 10		
1.0m	Light gray 10YR (7/2), medium dense to dense, cohesionless silt, SM.			D-4	25		
1.0m	White 10YR (8/1), dense, fine sand, SM.			D-5	23		
1.0m	Very pale brown 10YR (7/3), dense, cohesionless silt, SM.			D-6	26		
1.5m	Very pale brown 10YR (7/3), dense to very dense, fine sand, SM.			D-7	42		
4.95m	Light gray 10YR (7/2), very dense, cohesionless silty Shale, SM.			D-8, D-9	48, 50		over
				D-10	50		over
9.0m	**Boring was not possible due to Shale.**						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED