A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Purba palang para, Alikadom, Bandarban.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 15.0m	R. L.: 0.46m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 01-06-2012.	G. W. T : 1.52m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
9.0m	Brown 7.5YR (5/6), medium dense, Silt, ML.			D-1 to D-8	10, 14, 14, 7, 7, 9, 8, 9		
6.45m	Gray 10YR (5/1), medium dense to very dense, Silt, ML.			D-9 to D-12	11, 35, 50, 50		Over, Over, Over
	Boring was not possible due to very dense Silt.			D-13	50		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED