A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Tularampur, Narail Sadar, Narail	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 21.0m	R. L.: 0.46m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING : 12-11-2009.	G. W. T : 3.05m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
2.0m	Very pale Brown 10YR (8/2), medium dense, silty Sand, SM.			D-1	8		
2.0m	Light brownish Gray 10YR (6/2), medium plastic, soft to medium stiff, silty Clay, CL.		UD-2	D-2	5		
			UD-3	D-3	4		
1.0m	Gray 10YR (6/1), medium dense, cohesionless Silt, SM.			D-4	7		
3.0m	Gray 10YR (6/1), medium dense, fine Sand, SM.			D-5	10		
				D-6	12		
				D-7	13		
2.5m	Light Gray 10YR (7/1), medium dense to dense, fine Sand, SM.			D-8	11		
				D-9	12		
				D-10	20		
10.95m	Gray 10YR (6/1), medium dense to dense, fine Sand, SM.			D-11	16		
				D-12	18		
				D-13	17		
				D-14	17		
				D-15	18		
				D-16	20		
				D-17	22		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED