A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Jotermukh, Chandanaish, Chittagong.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 21.0m	R. L.: 1.09m below from Road Level.
CLIENT : TM International, Bangladesh Ltd.		DATE OF BORING : 17-02-2009.	G. W. T : REMARKS.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
9.0m	Very pale brown 10YR (7/4), medium plastic, very soft to medium stiff, silty Clay, CL.		UD-1, UD-2, UD-3, UD-4	D-1 to D-8	5, 7, 2, 2, 2, 2, 3, 5		
1.5m	Dark gray 10YR (4/1), medium dense to dense, fine sand, SM.			D-9, D-10	15, 20		
1.5m	Gray 10YR (6/1), denseto very dense, fine sand, SM.			D-11, D-12	32, 40		
9.45m	Light gray 10YR (7/1), very dense, fine sand, SM.			D-13 to D-17	42, 45, 50, 50, 50		over, over, over

G.W.T was not possible to measure due to paddy field.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

- PLASTIC SILTY CLAY
- LOW PLASTIC CLAYEY SILT
- NON PLASTIC SILT
- SAND
- ORGANIC
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE
- SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED