| A2 | PROSOIL | BOREHOLE NO: BH-1 | |
|---|---|---|---|
| | | LOCATION: Ponthus Bazar, Gopalpur, Tangail. | |
| PROJECT : Telecommunication Tower. | | DEPTH OF BORING: 21.0m | R. L.: 0.76m below from Road Level. |
| CLIENT : Grameenphone Ltd. | | DATE OF BORING: 26-07-2012. | G. W. T : 1.52m below from E. G. L. |

| THICKNESS | SOIL STRATA | BORELOG | UNDISTURBED SAMPLE | DISTURBED SAMPLE | DEPTH (m) SPT VALUES ( BLOWS / 300mm ) | Grain Size Distribution, % Clay %, Silt %, Sand % | Max$^{m}$ Penetration |
|---|---|---|---|---|---|---|---|
| 9.0m | Brown 7.5YR (5/3), medium dense to very dense, fine Sand, SM. | | | D-1 to D-8 | 7, 9, 12, 8, 16, 27, 31, 32 | | |
| 12.45m | Gray 10YR (6/1), very dense, fine Sand, SM. | | | D-9 to D-16 | 38, 41, 44, 41, 37, 35, 38, 36 | | |

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SHALE | SILT | SAND

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX$^{m}$ PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED