A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Gazipur Bazar, Sreepur, Gazipur.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 21.0m	R. L.: 0.91m below from Road Level.
CLIENT : Orascom Telecom Bangladesh Limited.		DATE OF BORING : 15-03-2009.	G. W. T : Remarks

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Remarks
3.0m	Brown 10YR (5/3), medium plastic, soft to stiff, silty Clay, CL.		UD-1, UD-2	D-1, D-2	5, 5		
1.0m	Yellowish brown 10YR (5/8), medium plastic, stiff, silty Clay, CL.		UD-3	D-3	12		
2.0m	Yellowish brown 10YR (5/8), loose to medium dense, cohesionless silt, SM.			D-4, D-5	9, 5		
4.5m	Brown 10YR (5/3), medium plastic, stiff to very stiff, silty Clay, CL.			D-6, D-7, D-8, D-9	10, 18, 17, 16		
3.0m	Yellow 10YR (7/6), medium dense to dense, cohesionless silt, SM.			D-10, D-11	15, 25		
3.0m	Yellowish brown 10YR (5/8), dense to very dense, fine sand, SM.			D-12, D-13	35, 45		
4.95m	Light yellowish brown 10YR (6/4), very dense, fine sand, SM.			D-14, D-15, D-16	50, 50, 50		Over, Over, Over

Water table was not possible to measure due to paddy field.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED