A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : BDR Road, Tabolchori, Rangamati.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 15.0m	R. L.: 0.30m below from Road Level.
CLIENT : TM International, Bangladesh Ltd.	DATE OF BORING : 13-02-2009.	G. W. T : 4.57m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Reddish yellow 7.5YR (6/8), medium dense, fine sand, SM.			D-1 to D-3	12, 12, 11		
1.0m	Pale yellow 2.5Y (7/6), medium dense, fine sand, SM.			D-4	20		
3.0m	Reddish yellow 7.5YR (6/8), medium dense, fine sand, SM.			D-5 to D-6	19, 18		
8.45m	Yellow 2.5Y (8/6), medium dense to very dense, fine sand, SM.			D-7 to D-13	25, 30, 35, 43, 50, 50, 50		Over, Over, Over
6.0m	Boring was not possible due to very dense fine sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED