A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Chandanaiash, Chittagong.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 1.52m below from Road Level.
CLIENT : Sheba Telecom (PVT.) Ltd.	DATE OF BORING : 25-07-2007.	G. W. T : 0.15m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Light gray 10YR (7/2), medium plastic, medium stiff to soft, silty clay, CL.		UD-1, UD-2, UD-3, UD-4	D-1 to D-4	6, 7, 3, 3		
12.0m	Gray 2.5YR (6/2), medium plastic, very soft to medium stiff, silty clay, CL.			D-5 to D-11	2, 2, 2, 4, 4, 5, 7		
6.45m	Gray 10YR (6/2), medium plastic, medium stiff to stiff, silty Clay, CL.			D-12 to D-16	7, 9, 8, 7, 10		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED