A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Dhorayel, Haluaghat, Mymensingh.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 1.37m above from Road Level.
CLIENT : Grameenphone Ltd.	DATE OF BORING : 03-05-2007.	G. W. T : 2.21m below from E.G.L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Light gray 10YR (7/2), medium plastic, very soft, silty Clay, CL.		UD-1	D-1	3		
1.5m	Gray 10YR (6/1), loose to medium dense, cohesionless Silt, SM.			D-2	5		
				D-3	7		
				D-4	12		
1.5m	Gray 10YR (6/1), medium dense to dense, fine sand, SM.			D-5	15		
				D-6	35		
				D-7	36		
				D-8	38		
				D-9	39		
15.45m	Light gray 10YR (7/1), dense to very dense, fine sand, SM.			D-10	42		
				D-11	44		
				D-12	47		
				D-13	50		Over
				D-14	50		Over
				D-15	50		Over
				D-16	50		Over

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED