A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION : Jahajpura, Cox's Bazar.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING : 4.0m	R. L.: 0.91m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING : 03-10-2009.	G. W. T : 0.25m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Pinkish gray 5YR (6/2), very dense, silty Shale, SM.			D-1, D-2, D-3	45, 50, 50		over, over, over
1.45m	Gray 7.5YR (6/1), very dense, silty Shale, SM.			D-4			
17m	**Boring was not possible due to silty Shale.**						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED