A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Nawduli, Naogaon.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 15.0m	R. L.: 1.52m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 13-04-2010.	G. W. T : 3.96m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Very pale Brown 10YR (7/3), medium plasticity, medium stiff to very stiff, silty Clay, CL.		UD-1, UD-2, UD-3	D-1, D-2, D-3	6, 7, 16		
1.0m	Very pale Brown 10YR (7/3), high plasticity, very stiff to medium stiff Clay, CH.			D-4	6		
8.0m	Very pale Brown 10YR (7/3), loose to very dense, fine Sand, SW.			D-5, D-6, D-7, D-8, D-9, D-10	22, 24, 22, 23, 35, 34		
3.45m	Light bluish Gray Gley2 (7/1), very dense, fine Sand, SW.			D-11, D-12, D-13	30, 45, 50		Over
6.0m	Boring was not possible due to very dense fine Sand.						

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY | SAND | SILT | SHALE

PEAT/HIGHLY ORGANIC SOIL | MICACEOUS FINE SAND/SILT | UNDISTURBED SAMPLE | DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED