A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Khairhat, Feni Sadar.	
PROJECT : Telecommunication Tower.		DEPTH OF BORING: 18.0m	R. L.: 1.52m below from Road Level.
CLIENT : AXIATA (Bangladesh) Ltd.		DATE OF BORING: 08-06-2010.	G. W. T : 0.30m above from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
3.0m	Brown 7.5YR (5/3), loose, Silt, ML.			D-1 to D-3	2, 3, 8		
5.0m	Gray Gley1 (5/1), medium dense to dense, silty Sand, SW.			D-4 to D-8	18, 18, 16, 13, 27		
10.45m	Gray Gley1 (5/1), medium dense to very dense, medium Sand, SW.			D-9 to D-13	36, 43, 44, 47, 50		Over, Over, Over, Over
3.0m	Boring was not possible due to very dense fine sand.			D-14, D-15	50, 50		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

- PLASTIC CLAY
- SAND
- SILT
- SHALE
- PEAT/HIGHLY ORGANIC SOIL
- MICACEOUS FINE SAND/SILT
- UNDISTURBED SAMPLE
- DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED