A2	PROSOIL	BOREHOLE NO: BH-1	
		LOCATION: Block # F, Road # 14, Plot # 69, Bashundhara R/A, Dhaka.	
PROJECT : Proposed seven (7) storied building.		DEPTH OF BORING : 24.0m	R. L.: Road Level.
CLIENT : Ivory Builders Ltd.		DATE OF BORING : 26-08-2009.	G. W. T : Remarks.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
4.0m	Very pale brown 10YR (7/3), medium plastic, very soft, silty Clay, CL.		UD-1, UD-2, UD-3, UD-4	D-1 to D-4	2, 3, 1, 1		
1.0m	Light gray 10YR (7/1), medium plastic, very soft, silty Clay, CL.			D-5	2		
1.0m	Dark gray 10YR (4/1), organic soil.			D-6	1		
4.5m	Gray 10YR (6/1), medium plastic, very soft to medium stiff, silty Clay, CL.			D-7 to D-9	2, 4, 7		
4.5m	Very pale brown 10YR (7/3), medium plastic, medium stiff to very stiff, silty Clay, CL.			D-10 to D-11	5, 15		
3.0m	Very pale brown 10YR (7/3), dense to medium dense, cohesionless silt, SM.			D-12 to D-13	18, 19		
6.45m	Light gray 10YR (7/1), medium plastic, stiff to very stiff, silty Clay, CL.			D-14 to D-18	12, 14, 17, 19, 22		

G.W.T. was not possible to measure due to rain.

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

ORGANIC

UNDISTURBED SAMPLE

DISTURBED SAMPLE

SHALE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED