A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : District Regulating Station (DRS) at Natore.	
PROJECT : Design,Build and Turnkey Supply, Installation, Construction, Testing and Commissioning.	DEPTH OF BORING : 21.0m	R. L.: On Road Level.
CLIENT: Gas Transmission Company Limited (GTCL).	DATE OF BORING: 20-01-2012.	G. W. T : 3.96m below from E.G.L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
1.0m	Filling Sand.			D-1	1 4 7		
0.5m	Gray 10YR (6/1), loose, silty Sand, SM.						
3.0m	Very pale Brown 10YR (8/2), medium dense to loose, silty Sand, SM.			D-2 D-3	6 4		
1.5m	Very pale Brown 10YR (8/2), medium plasticity, soft, silty Clay, CL.			D-4	8		
3.0m	Brown 10YR (5/3), loose, silty Sand (with Mica), SM.			D-5 D-6	6 6		
3.0m	Gray 10YR (6/1), loose to medium dense, silty Sand, SM.			D-7	8		
3.0m	Reddish Gray 10YR (4/1), medium plasticity, medium stiff to stiff, silty Clay, CL.			D-8 D-9	9 7		
3.0m	Pale Brown 10YR (8/2), medium plasticity, medium stiff to very stiff, silty Clay, CL.			D-10	8		
3.45m	Brownish Yellow 10YR (6/6), dense to very dense, fine Sand (with Mica), SM.			D-11 D-12 D-13 D-14	10 20 25 40		

LEGEND FOR BORELOG AND GRAIN SIZE DISTRIBUTION (BASED ON 'ASTM CLASSIFICATION D-2487')

PLASTIC CLAY	SAND	SHALE	UNDISTURBED SAMPLE
MICACEOUS FINE SAND/SILT	SILT	PEAT/HIGHLY ORGANIC SOIL	DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED