A2 PROSOIL	BOREHOLE NO: BH-1	
	LOCATION : Baniabhag, Rajbari sadar, Rajbari.	
PROJECT : Telecommunication Tower.	DEPTH OF BORING : 21.0m	R. L.: 0.60m below from Road Level.
CLIENT : Grameen phone Ltd.	DATE OF BORING : 02-04-2005	G. W. T : 3.81m below from E. G. L.

THICKNESS	SOIL STRATA	BORELOG	UNDISTURBED SAMPLE	DISTURBED SAMPLE	DEPTH (m) SPT VALUES (BLOWS / 300mm)	Grain Size Distribution, % Clay %, Silt %, Sand %	Max^{m} Penetration
2.0m	Gray colour 10YR (6/1), medium plastic, very soft, silty Clay, CL.			D-1	2		
				D-2	2		
4.0m	Gray colour 10YR (5/1), medium plastic, very soft to soft, silty Clay, CL.			D-3	2		
				D-4	5		
				D-5	4		
1.5m	Light brownish gray colour 10YR (6/2), non plastic, medium dense, sandy Silt, SM.			D-6	12		
4.5m	Gray colour 10YR (5/1), medium plastic, soft to medium stiff, silty Clay, CL.			D-7	7		
				D-8	4		
				D-9	4		
3.0m	Gray colour 10YR (5/1), non plastic, loose to medium dense, sandy Silt, SM.			D-10	6		
				D-11	7		
				D-12	5		
4.5m	Gray colour 10YR (5/1), medium plastic, soft to medium stiff, silty Clay, CL.			D-13	8		
				D-14	8		
				D-15	9		
1.95m	Light bronish gray colour 10YR (6/2), medium plastic, medium stiff to very stiff, silty Clay, CL.			D-16	18		

0 10 20 30 40 50 60 70 80 0 20 40 60 80 100

ID FOR BORELOG A RAIN SIZE DISTRIBU

PLASTIC SILTY CLAY

LOW PLASTIC CLAYEY SILT

NON PLASTIC SILT

SAND

UNDISTURBED SAMPLE

ORGANIC

DISTURBED SAMPLE

N- BLOWS DELIVERED PER FOOT BY A 140 LB HAMMER FALLING 30 INCHES

MAX^{m} PENETRATION= 50 BLOWS

AFTER 50 BLOWS PENETRATION DEPTH WERE MEASURED